Contractor Training Jim Pappas Materials & Research February 17, 2009

Topics of Discussion

- Precast Prestressed Concrete Pavements
 - What are they?
 - Why are they used?
 - What are their benefits?
 - Future use?
- Developer Memorandum of Agreements
 - Background
 - Implementation



- Roadway slabs that are cast off-site.
- Varying widths, depths, and lengths can be cast.
- Dimensions are mostly controlled by transportation.
- Varying reinforcement can be used.
- ♦ Various methods available some are proprietary.


- Looked for an application for the last few years.
- Several locations have been reviewed by industry, FHWA, and consultants.
- Most posed some logistical issue.
- Finally, a location was reviewed and seemed to be a good candidate.

- Location has adequate work space.
- Multi-lanes so traffic can be maintained during construction.
- High traffic count location to test the reliability of the PPCP.
- Large enough quantity to make the project attractive to bidders.
- Pioneering groups within DelDOT wanted to try it....

- ◆SR 896 NBR & SR 40 EBR
- Severe deterioration of the existing PCC joints due to ASR.
- Has been on the Pavement Management list for rehabilitation.
- Rehab needed both at intersection and other joints in the area.

- Construction Contract is a combination of PPCP and conventional high-early strength PCC patches.
- Plan is to have contractor pour conventional PCC patches while PPCP are being prepared.

PROJECT OVERVIEW: Location



PROJECT OVERVIEW – Fact Sheet







Fact Sheet:

- > Functional Class Principal Arterial.
- ► AADT 37,679; % Trucks 9%.
- ➤ Existing Pavement Section 12" PCC over 8" stone.
- > Replace failing jointed plain concrete pavement within the right and left turn lanes with Precast-Prestressed Concrete Pavement (PPCP). 8" PPCP over 4" pervious concrete


PROJECT OVERVIEW - PPCP Replacement Area DOUBLE LT TURN LANES RTE 896 NB == RIGHT TRAVEL LANE -RT TRAVEL & TURN LANES **EXISTING PCC** CAST-IN-PLACE PPCP REPLACEMENT AREA

PROJECT OVERVIEW - PPCP Replacement Area

RIGHT TRAVEL & TURN LANES

656' L x 24' W = 15,744 SF

82 pieces – 8' L x 24' W




PROJECT OVERVIEW - PPCP Area

DOUBLE LEFT TURN LANES

392' L x 24' W = 9,408 SF

49 pieces – 8' L x 24' W




PROJECT OVERVIEW - PPCP Area

RIGHT TRAVEL LANE

248' L x 12' W = 2,976 SF

31 pieces – 8' L x 12' W



PPCP – Project Development

- ♦ May 25 Precast Concrete Supplier Meeting.
- ◆ June complete slab design; review/PE stamp.
- ◆July PS&E bid package completed
- ◆ August advertise project
- **♦ September** mandatory pre-bid meeting

PPCP – Project Development (cont)

- **◆October 16** bids taken
- ♦ Four bidders:
 - 1 \$2,379,388.97 A-Del Construction
 - **2** \$2,676,692.97 JJID
 - 3 \$2,999,240.72 Diamond Materials
 - 4 \$3,059,506.72 Eastern Highway
 Specialists

PPCP – Project Development (cont)

- Construction
 - Proposed Schedule: Sunday evening through Friday morning.
 - Restricted Working Hours: 7:30 PM 5:30 AM
 - All lanes restored to unrestricted use at the end of each workday.

PPCP – Project Development (cont)

- Additional Project Points
 - ✓ 10 precast suppliers had expressed an interest in this project.
 - Contract was advertised to supply and install PPCP panels.
 - Design alternates will not be considered.
 - ✓ Optimum size for panel fabrication 8' L X 24' W & 8' L X 12' W
 - Contract timing will permit 6-8 weeks for fabrication.
 - ✓ Stored Material Payments in accordance w/ Standard Specifications.
 - ✓ An on-site area will be made available for material storage.



- Success of a new product/process.
- New option for PCC patching.
- Gain further experience.
- Department is always open to new ideas and technologies.



North District Construction

Pavement Management





Developer MOA's

- **♦** MOA Memorandum of Agreement
- Used when material on subdivisions or entrance permits does not meet specifications and we are not "paying" as we do on a capital project. However, material must meet spec requirements.
- ♦ M&R tests the material at the plant as we do any other DOT project

Developer MOA's (cont)

- ♦ If material does not meet spec, we inform the appropriate District personnel.
- An MOA is completed to the developer advising them of the out of spec material.
- Developer has two options:
 - 1. Remove and replace the material in question,
 - Sign the MOA and pay the associated loss of service fee.

Developer MOA's (cont)

- The monies for the loss of service fee can come from any source developer, laydown contractor, or material supplier.
- However, developer must sign the MOA since they have the binding contract with the Department. They are acting as the GC similarly to capital projects.

