

New Linden Hill Road Working Group

Minutes

Monday, January 27, 2003, 9 a.m.

Skyline United Methodist Church

ATTENDEES:

<u>Name</u>	<u>Agency</u>
Greg Levine	Senator Sokola's Office
Joe Miro	State Representative
Leslie Darden	Deacons Walk
Daniel Bove	Creek Landing
Kelly Pitts	DelDOT
Chris Costello	DelDOT
Charlie Leary	DelDOT
Ed Olivere	DelDOT

Project Update:

The ground is frozen making work difficult. However, the installation of the underdrains, is still taking place. A-Del will need several consecutive days of good weather, 40 degrees and above, to complete the Phase II paving and to do the traffic switch. After the traffic switch, work will begin on the trail and the north side of the road. Once temperatures are conducive to the work that needs to be done, A-Del will come back out to place the final hotmix and stripe. In the meantime, the entrance at Zingo's has been paved, and potholes within the project limits have been patched. Upon completion of the final paving, the Department will take out the timers, which currently control the traffic signals in the area, and cut traffic loops to make the timing on the traffic signals more optimal.

Questions and Discussion:

- A brief discussion took place about the emergency vehicle sensors on the lights. Yes, there are sensors planned, which is part a universal system that will be used statewide.
- The next discussion was about the barrels being knocked over near the Route 7 end of the project. It appears that kids in the community are knocking them over intentionally. Chris informed the group to contact the Department when they're down, and someone will come out and put them back in place.

Next meeting, February 24, 2003 at Skyline United Methodist Church at 9 A.M.

For questions or comments you may contact:

Area Engineer: Chris Costello, 326-4408

Project Supervisor: Charlie Leary, 456-9926

Public Relations: Bud Freel, 577-5100

Public Relations: Kelly Pitts, 760-2080