

**New Linden Hill Road Working Group**

**Minutes**

**Monday, March 17, 2003, 9 a.m.**

**Skyline United Methodist Church**

**Next meeting, April 21, 2003 at Skyline United Methodist Church at 9 A.M.**

**ATTENDEES:**

<b><u>Name</u></b>	<b><u>Agency</u></b>	<b><u>Phone</u></b>
Rich & Debbie Senseny	Wilmington	
Chris Costello	DelDOT	326-4408
Kelly Pitts	DelDOT	760-2080
Charlie Leary	DelDOT	456-9926

**Project Update:**

A-Del resumed work last week, pouring new curbing and completing ditches. Within the next couple of weeks, paving should be completed on the south side of the road, and will begin on the north side. The traffic switch should occur by mid-April, followed by temporary striping. The remainder of the work to be done after striping will be the application of the final hotmix, permanent striping, and imprinting the crosswalks with a brick pattern. A-Del is looking into working longer hours during the day and to work on Saturdays.

**Questions and Discussion:**

- A question was asked about the remaining length of the project? The project should be completed by the end of April.
- The next question was whether incentives/sanctions were provided in the contract. Under the newly negotiated terms with A-Del, if the project is not completed by its new completion date, they can be penalized.

***For questions or comments you may contact:***

Area Engineer: Chris Costello, 326-4408

Project Supervisor: Charlie Leary, 456-9926

Public Relations: Bud Freel, 577-5100

Public Relations: Kelly Pitts, 760-2080