

Construction Schedule

	MARCH 2006				APRIL 2006				MAY 2006				JUNE 2006				JULY 2006			
Phase 1A																				
<ul style="list-style-type: none"> Construct Structural Plate Arch under existing bridge Work will be performed under existing bridge All existing sidewalk and pavement to remain No major disruption to traffic 																				
Phase 1B																				
<ul style="list-style-type: none"> Relocation and reconstruction of existing Verizon ducts on east side of Kennett Pike Construction will be performed by Verizon and/or their contractor Lane Closures will be required; Closures will be restricted to Non-Rush Hours Work to be completed during June 2006 																				
Phase 2																				
<ul style="list-style-type: none"> Construct Kennett Pike proposed pavement between Dupont and Hopeton Roads Removal of the existing bridge superstructure and concrete pavement except for all existing curb and sidewalk Complete road closure on Kennett Pike from Dupont Road to Hopeton Road with Detour Route in place 																				

* Construction dates and durations for each Phase are approximate, and are subject to change.



Construction Schedule

	JULY 2006			AUG 2006			SEPT 2006			OCT 2006		
Phase 3												
<ul style="list-style-type: none"> Construct northbound curb, sidewalk, bridge parapet, traffic barrier, drainage, bus pulloff lane, and complete northbound roadway pavement. Northbound direction will be reduced to one lane from Hopeton Road to Dupont Road All pedestrian traffic along Kennett Pike will be required to use the southbound sidewalk. 												
Phase 4												
<ul style="list-style-type: none"> Construct southbound curb, sidewalk, bridge parapet, traffic barrier, drainage, bus pad / shelter, and complete southbound roadway pavement. Southbound direction will be reduced to one lane from Montchanin Road to Hopeton Road All pedestrian traffic along Kennett Pike will be required to use the northbound sidewalk. 												
Phase 5												
<ul style="list-style-type: none"> Construct Park-n-Ride lot improvements Construct drainage improvements and roadway milling and resurfacing along Dupont Road Temporary lane closures along Dupont Road during this phase. 												

* Construction dates and durations for each Phase are approximate, and are subject to change.