



Bethany Beach: Schedule and Construction

Phase 1 from September 2013 to May 2014

- Construction of north side roadway and sidewalk between Pennsylvania Avenue and Atlantic Avenue.
- Construction of drainage system.
- Placement of site furnishing and trees on north side.
- One travel lane in each direction.
- Parallel parking on south side along storefronts.
- Center parking area within Ocean Block closed for construction vehicle storage, outside parking will remain available.
- Pedestrian access to all businesses during construction.

During Summer of 2014:

- No construction work.
- Two travel lanes in each direction.
- Angled parking along storefronts on the north side.
- Parallel parking along the north side of the median.
- Angled parking along the south side of the median.
- Parallel parking along storefronts on the south side.
- Pedestrian access to all businesses on both sides.

Phase 2 from September 2014 to May 2015

- Construction of the south side roadway and sidewalk between Pennsylvania Avenue and Atlantic Avenue.
- Reconstruction of Ocean Block, no vehicular access allowed, pedestrian access to boardwalk maintained via southeast corner entrance.
- Median noses completed at both intersections.
- Placement of site furnishing and trees on south side.
- Finish final surface pavement.
- One travel lane in each direction.
- Angled parking on north side of roadway along storefronts.
- Pedestrian access to all businesses during construction.

NO weekend work!

NO night time work!

NO work on holidays or special occasion days!

Construction schedules are subject to change.