

**Pedestrian Safety Study Recommendations  
SR 273  
New Castle County, Delaware**

**Short-Term Recommendations**

	<b>Location</b>	<b>Recommendation</b>	<b>Status</b>
1	273 west of US 13	Install sidewalk on westbound side to connect existing sidewalk to intersection at US 13	The intersection of US13 and SR273 overlaps the previously completed US 13 Pedestrian study. Improvements included pedestrian push buttons, crosswalks and ADA ramps. A lighting Project In currently in Design and sidewalks are being investigated.
2	273 and Churchmans Road	Installation of pedestrian crosswalks, push buttons, ADA ramps etc on all approaches	Complete.
3	Between Churchmans and Prangs Lane	Relocate existing crosswalk in front of HSBC offices to new bus stop location	On hold.
		Relocate bus stops and Install HAWK signal and additional pedestrian signs	On hold pending additional analysis of effectiveness of HAWK signal at SR 72/Farm Lane
4	273 and Prangs Lane	HSIP project in progress, Add bus stops in both directions on 273	Signal and ADA work Completed.
5	Between Prangs Ln and Rambleton Dr	Clear trees overtaking sidewalk in multiple locations in front of Georgetown Manor Apartments	Completed
6	Between Prangs Lane and Scottie Lane	Remove unsignalized crosswalk at Rambleton Drive	Not Done
		Relocate bus stops	Not Done
7	273 and Pleasant Place	Installation of pedestrian crosswalks, push buttons, ADA ramps etc on all approaches	Not Done
		Relocate bus stop from Rambleton Drive (WB)	Not Done
8	273 and Pleasant Place/Scottie Lane	Remove existing Yield sign on the southbound approach	Not Done
		Stripe stop bar for southbound approach	
9	273 and Edinburgh Drive	Installation of pedestrian crosswalks, push buttons, ADA ramps etc on all approaches	Not Done
10	Between Edinburgh Drive and Airport Road	Remove (2) unsignalized crosswalks in front of Georgetown Apartments Relocate bus stops and Install HAWK signal	On hold pending additional analysis of effectiveness of HAWK signal at SR 72/Farm Lane
11	Appleby Road to SR 7	Remove unsignalized crosswalk, west of Appleby Road	Not Done
12	273 and SR 7	Installation of pedestrian crosswalks, push buttons, ADA ramps etc on 2 approaches with consideration for complete box at a later date	Upgrades included in project T200312601, which is currently in construction.
13	273 and Old Baltimore Pike	Installation of pedestrian crosswalks, push buttons, ADA ramps etc on 3 approaches	Completed
14	273 and Browns Lane/Main Street	Installation of pedestrian crosswalks, push buttons, ADA ramps etc on SB and WB approaches. Conduct Lighting Analysis	Completed
15	Between Browns Lane and Eagle Run Road	Install sidewalk on North side of 273 - (Sidewalk installed on South side)	
16	273 and Eagle Run/Chapman Road	Installation of pedestrian crosswalks, push buttons, ADA ramps etc on 3 approaches	Completed
17	273 and Harmony Road	Installation of pedestrian crosswalks, push buttons, ADA ramps etc on West & South legs Protected only left turn phases	
18	273 and Brownleaf	Lighting was investigated and not warranted	Completed
		Installation of pedestrian crosswalks, push buttons, ADA ramps etc on all approaches Protected only left turn phases	
19	273 and Ogletown/Red Mill Road	Protected only left turn phases	Completed
20	273 and Ruthar Drive	Protected only left turn phases	
21	273 and Lowes/Old Ogletown Road	Installation of pedestrian crosswalks, push buttons, ADA ramps etc on West leg	Completed
		Protected only left turn phases	
22	273 and White Clay Road	Installation of pedestrian crosswalks, push buttons, ADA ramps etc on 3 legs	Not Done
23	273 and Marrows Road	Remove existing Yield sign for the eastbound right turns	Completed
		Stripe stop bar to curb on the eastbound approach	
24	West of Marrows Road	Remove unsignalized crosswalk in front of Lawn and Garden center	Not Done
25	Corridor-wide	Check for dead lights and report to maintenance	Incomplete

**Pedestrian Safety Study Recommendations  
SR 273  
New Castle County, Delaware**

**Long-Term Recommendations**

	<b>Location</b>	<b>Recommendation</b>	<b>Status</b>
26	273 and Airport Road	Installation of pedestrian crosswalks, push buttons, ADA ramps etc on 3 approaches and bike lanes through the section	Crosswalk and ADA upgrades complete. More extensive modifications are in design. Anticipated construction 2014.
27	273 and Appleby Road	Installation of pedestrian crosswalks, push buttons, ADA ramps etc on 3 approaches and bike lanes through the section	
28	Various	Bus Stop Relocation	Not Done
29	Between Old Baltimore Pike and Browns Lane	Add sidewalk to one side	Not Done
30	Between Harmony and Brownleaf	Install sidewalk on North side of 273	Not Done
31	Corridor-Wide	Lighting Study	In progress.
32	Corridor-Wide	Signing and Striping improvements – e.g. additional roadway striping to remove sub-standard acceleration/deceleration lanes	Portions of this will be implemented under Pavement and Rehab projects.
33	Corridor-Wide	Identify roadway segments for updated striping that are not addressed by P&R projects	In progress.
34	Corridor-Wide	Install sidewalks and bikelanes when possible through significant develop projects	In progress.
35	Between Prangs Ln and Rambleton Dr	Investigate moving mailboxes behind sidewalk	Will only be implemented when a larger project is implemented on the corridor.