EQUIPMENT/PERSONNEL TOTALS	
TRAFFIC CONES	236
ARROW BOARDS	2
VMS	2
POLICE VEHICLES	–
DELDOT TRUCKS	1
TYPE 3 BARRICADES	–
DETOUR SIGN EXIST. POST	–
DETOUR SIGN W/SUPPORT	1
PERSONNEL (DIRECTING TRAFFIC)	1
RESP. FOR EQUIP. SETUP	DelDOT

BACKGROUND COLOR

ROADWAY BUILDING CONCRETE GRASS

CONE TAPER & TANGENT LENGTHS				
APPROACH	DESCRIPTION	TANGENT	TAPER	CONES
NB DE 1	CLOSE (2) THROUGH LANES	660'	980'	40
SB DE 1	DELINEATE THROUGH LANES	8600'	–	172

DRAWING NOT TO SCALE

DETOUR REFERENCE #:

DE1– – – –NB04105–04191–1A

CONTROL POINT A:
DE 1 SOUTH
OF CEDAR BEACH RD

DATE:	BY:	REFERENCE NUMBER:
MAR 2010	RTR	A