LEGEND

- SIGNAL ON SYSTEM
- SIGNAL NOT ON SYSTEM
- TRAFFIC CONE
- TRAFFIC CONTROLLER
- DIRECTS TRAFFIC
- CCTV
- DETOUR DIRECTION
- POLICE BARRICADE
- DELDOT TRUCK
- TYPE III BARRICADE
- ARROW BOARD
- VMS
- PROPOSED SIGN

EQUIPMENT/PERSONNEL TOTALS	
TRAFFIC CONES	84
ARROW BOARDS	3
VMS	2
POLICE VEHICLES	–
DELDOT TRUCKS	2
TYPE 3 BARRICADES	–
DETOUR SIGN EXIST. POST	1
DETOUR SIGN W/SUPPORT	–
PERSONNEL (DIRECTING TRAFFIC)	1
RESP. FOR EQUIP. SETUP	DelDOT

BACKGROUND COLOR

ROADWAY | BUILDING | CONCRETE | GRASS

CONE TAPER & TANGENT LENGTHS				
APPROACH	DESCRIPTION	TANGENT	TAPER	CONES
NB SR 1	CLOSE (2) THROUGH LANES	660'	980'	43
SB SR 1	CLOSE RIGHT THROUGH LANE	250'	660'	23
EB DE 12	RIGHT TURNS ONLY	–	–	6

DRAWING NOT TO SCALE

DETOUR REFERENCE #:
DE1– – – –NB04896–04962–1A

CONTROL POINT A:
STATE ROUTE 1 AND FREDERICA RD (DE 12)

DATE:	BY:	REFERENCE NUMBER:
APRIL 2010	RAM	A