EQUIPMENT/PERSONNEL TOTALS	
TRAFFIC CONES	81
ARROW BOARDS	2
VMS	2
POLICE VEHICLES	–
DELDOT TRUCKS	1
TYPE 3 BARRICADES	–
DETOUR SIGN EXIST. POST	1
DETOUR SIGN W/SUPPORT	–
PERSONNEL (DIRECTING TRAFFIC)	–
RESP. FOR EQUIP. SETUP	DelDOT

BACKGROUND COLOR

ROADWAY BUILDING CONCRETE GRASS

CONE TAPER & TANGENT LENGTHS				
APPROACH	DESCRIPTION	TANGENT	TAPER	CONES
NB US 13	CLOSE (2) THROUGH LANES	660'	980'	40
SB US 13	CLOSE LEFT TURN LANE	500'	–	12
SB US 13	CLOSE LEFT TURN LANE @ X-OVER	400'	–	11

DRAWING NOT TO SCALE

DETOUR REFERENCE #:
US13– – –NB06530–06573–1A

CONTROL POINT A:
US ROUTE 13 AND ANCHOR INN ROAD

DATE:	BY:	REFERENCE NUMBER:
MAY 2010	TB	A